

First and Part Bill

DOR => 29.03.2019

M.A.R. 57 (Rule 116)

Measurement Book

190311

No. C/09

Serial No.....

Name of work..... From..... To.....

Name of Contractor of nature of Agency... M/s Benaka Developers & Projects Pvt Ltd

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Name of the work:	Construction of Ambedkar Samudhaya Bhavana at Mallasandra in ward no: 13 Shetlihall; Subdivision					
	Estimate cost Rs:	200.00 Lakhs					
	Job code NO: →	013-17-00006T					
	AS NO: →	BBMP/EE/PD/AS/ 07 / 2017-18					
	TS NO: →	BBMP/CE/DZ/TS/ 222 / 2017-18					
	W.O. NO: →	BBMP/EE/PD/2.0/000055 / 2017-18					
		dated-					

190312

M.A.R. 57 (Rule 116)
Measurement Book

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
s/no	Description	Unit-	Present measurement Qty	Rate	Amount	Up to date measurement Qty	Amount
1)	Earth work excavation in ordinary soil for levelling & lowering the ground	cum	1618.80	314.00	508303.20	1618.80	508303.20
2)	Earth work excavation for foundation of buildings in hard soil	cum	682.31	474.00	32344.94	682.31	32344.94

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
3)	Extra for additional lift of 1.5m or put down of for excavation	CU.M	169.90	2.00	4757.20	169.90	4757.20
4)	Providing and injecting chemical emulsion	Sqm	287.51	117.00	33638.67	287.51	33638.67
5)	Providing and laying PCC 1:3:6	CU.M	86.09	5300.00	456277.00	86.09	456277.00
6)	Providing and constructing ssm in crn 1:6	CU.M	35.56	4750.00	168910.00	35.56	168910.00

M.A.R. 57 (Rule 116) Measurement Book

190315
No. C/09

Serial No.

Name of work..... From..... To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
8)	Providing and laying Rcc of design mix M-25	CU.M	153.11	6534.00	1039624.74	153.11	1039624.74
9)	Filling available excavated earth	CU.M	341.15	160.00	54584.00	341.15	54584.00
10)	Earth work in all types of soil deposits filling slu & flood	CU.M	356.77	320.00	114166.40	356.77	114166.40
11)	Providing & laying M-25	CU.M	163.38	6657.00	107206.24	163.38	107206.24

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
15)	Providing and laying pcc 1:2:4	cum	3.61	5714.00	20627.54	3.61	20627.54
16)	Providing and Removing Centering and shuttering	Sqm	169.98	282.00	44534.76	169.98	44534.76
17)	Providing and Removing Centering & Shuttering	Sqm	234.75	461.00	108219.75	234.75	108219.75
18)	Providing and Removing Centering and shuttering	Sqm	476.54	395.00	188231.33	476.54	188231.33

M.A.R. 57 (Rule 116) Measurement Book

190314
No. C/09

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
19)	Providing and Removing Centering and shuttering	Sqm	46.55	855.00	39800.25	46.55	39800.25
20)	Providing and Removing Centering and shuttering	Sqm	1054.98	323.00	340758.54	1054.98	340758.54
22)	Providing and Removing Centering and shuttering	Sqm	30.79	599.00	18444.41	30.79	18444.41

MEASUREMENT BOOK						Contents	Reference to last Measurement
Date	Full description, etc., of work	Dimensions					
		Number 3	Length 4	Breadth 5	Depth 6	7	8
1	2						
23	COST OF TONN STEEL REINFORCEMENT FOR REC WORKS	TONNE	41.29	70688.00	2917468.82	41.29	2917468.82
138	PROVIDING AND FILLING IN FOUNDATION WITH GRAVEL / TRAP BROKEN UNTIL 0.5% 100 MM & UP	CUM	61.57	2220.00	136685.40	61.57	136685.40
Total B				76,10,963.24		B 76,10,963.24	

Certificate

1. Certify that the contractor completes the work satisfactorily
2. Certify that the contractor cleared all debris at work site
3. Certify that the measurement given by the contractor is checked by the PMC Nuzen consultants Bangalore.

Serial No.		No. C/909					
Name of work.....		From..... To.....					
Name of Contractor of nature of Agency.....							
Date of commencement of work.....							
Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number 3	Length 4	Breadth 5	Depth 6		
1	2						
	and the same is submitted for payment.						
	Seventy one lakhs sixty three thousand and three only by accountants <i>(Signature)</i>	7610963/- 7163003/- 447960/-					
	ASSISTANT ENGINEER Project Sub Division-I Dasarahalli Zone,	29.03.2019					